

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1			Notice to Proceed	0 days	Mon 9/15/25	Mon 9/15/25		
2			Man Hole Approval	0 days	Tue 10/7/25	Tue 10/7/25		
3			Mobilize	2 days	Mon 10/13/25	Wed 10/15/25		Crew 1
4			Office Trailer Prep Work	1 day	Wed 10/15/25	Thu 10/16/25	3	Crew 1
5			Excavate Bore Pit 16+87	3 days	Thu 10/16/25	Thu 10/23/25	4	Crew 1
6			Bore MH6-MH26 Phase 1 of 2	19 days	Thu 10/23/25	Thu 12/4/25	5	Sub
7			Install MH9	1 day	Thu 10/23/25	Mon 10/27/25	5	Crew 1
8			Install 8" Sewer MH9-MH10	1 day	Mon 10/27/25	Tue 10/28/25	7	Crew 1
10			Install MH10	1 day	Wed 10/29/25	Thu 10/30/25	8	Crew 1
9			Telephone Pole Relocated	0 days	Thu 10/30/25	Thu 10/30/25		
11			Install 8" Sewer MH10-MH11	1 day	Thu 10/30/25	Mon 11/3/25	10	Crew 1
12			Install MH11	1 day	Mon 11/3/25	Tue 11/4/25	11	Crew 1
13			Install 8" Sewer MH11-MH12	2 days	Tue 11/4/25	Mon 11/10/25	12	Crew 1
14			Install MH12	1 day	Mon 11/10/25	Tue 11/11/25	13	Crew 1
15			Install 8" Sewer MH12-MH13	1 day	Tue 11/11/25	Wed 11/12/25	14	Crew 1
16			Install MH13	1 day	Wed 11/12/25	Thu 11/13/25	15	Crew 1
18			Install 8" Sewer MH13-MH14	1 day	Mon 11/17/25	Tue 11/18/25	16	Crew 1
19			Install MH14	1 day	Tue 11/18/25	Wed 11/19/25	18	Crew 1
20			Install 8" Sewer MH14-15	1 day	Wed 11/19/25	Thu 11/20/25	19	Crew 1
21			Install MH15	1 day	Thu 11/20/25	Mon 11/24/25	20	Crew 1
22			Install 8" Sewer MH15-MH16	1 day	Tue 11/25/25	Wed 11/26/25	21	Crew 1
23			Install MH16	1 day	Wed 11/26/25	Thu 11/27/25	22	Crew 1
24			Excavate Bore Pit 0+25	3 days	Thu 11/27/25	Thu 12/4/25	23	Crew 1
17			Rail Road Approval Close Camargo Road	0 days	Mon 12/1/25	Mon 12/1/25		
25			Temporary Access	2 days	Thu 12/4/25	Tue 12/9/25		2 Crew
26			Install 8" Sewer MH16-MH17	3 days	Thu 12/4/25	Wed 12/10/25	24	Crew 1
27			Bore 0+25-1+60	10 days	Thu 12/4/25	Tue 12/30/25	24	Sub
28			Clearing and Grubbing	3 days	Tue 12/9/25	Tue 12/16/25	25	2 Crew
29			Install MH17	2 days	Thu 12/11/25	Tue 12/16/25	26	Crew 1
30			Excavate Receiving Pit 1+60	2 days	Tue 12/16/25	Thu 12/18/25	28	2 Crew
32			Install 8" Sewer MH17-MH18	3 days	Tue 12/16/25	Tue 12/23/25	29	Crew 1
31			Clearing and Grubbing	3 days	Thu 12/18/25	Tue 12/30/25	30	2 Crew
34			Install MH 18	2 days	Tue 12/23/25	Tue 12/30/25	32	Crew 1

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
33			Install Sewer Laterals MH9-19 West Side	9 days	Tue 12/30/25	Wed 1/21/26	31	2 Crew
36			Bore MH6-MH26 Phase 2 of 2	6 days	Tue 12/30/25	Thu 1/15/26	27	Sub 1
39			Install 8" Sewer MH18-MH19	5 days	Tue 12/30/25	Tue 1/13/26	34	Crew 1
44			Install MH19	2 days	Wed 1/14/26	Mon 1/19/26	39	Crew 1
46			Install MH19-MH20	2 days	Mon 1/19/26	Wed 1/21/26	44	Crew 1
37			Excavate Receiving Pit MH 26	4 days	Wed 1/21/26	Thu 2/5/26	33	2 Crew
49			Install MH20	1 day	Thu 1/22/26	Mon 2/2/26	46	Crew 1
59			Install 8" Sewer MH19-MH43	1 day	Mon 2/2/26	Tue 2/3/26	49	Crew 1
60			Install MH43	1 day	Tue 2/3/26	Wed 2/4/26	59	Crew 1
61			Install 8" Sewer MH20-MH21	1 day	Wed 2/4/26	Thu 2/5/26	60	Crew 1
38			Install MH26	2 days	Thu 2/5/26	Wed 2/11/26	37	2 Crew
62			Install MH21	1 day	Mon 2/9/26	Tue 2/10/26	61	Crew 1
63			Install 8" Sewer MH21-MH22	1 day	Tue 2/10/26	Wed 2/11/26	62	Crew 1
40			Install MH6	1 day	Wed 2/11/26	Thu 2/12/26	38	2 Crew
64			Install MH22	1 day	Wed 2/11/26	Thu 2/12/26	63	Crew 1
41			Install 8" Sewer MH6-MH7	1 day	Thu 2/12/26	Mon 2/16/26	40	2 Crew
65			Install 8" Sewer MH22-MH23	2 days	Thu 2/12/26	Wed 2/18/26	64	Crew 1
42			Install MH 7	1 day	Mon 2/16/26	Tue 2/17/26	41	2 Crew
43			Install 8" sewer MH7-MH8	1 day	Wed 2/18/26	Thu 2/19/26	42	2 Crew
68			Install MH23	1 day	Wed 2/18/26	Thu 2/19/26	65	Crew 1
45			Install MH8	1 day	Thu 2/19/26	Mon 2/23/26	43	2 Crew
69			Install 8" Sewer MH23-MH24	1 day	Thu 2/19/26	Mon 2/23/26	68	Crew 1
47			Install 8" MH8-MH9	2 days	Mon 2/23/26	Wed 2/25/26	45	2 Crew
70			Install MH24	1 day	Mon 2/23/26	Tue 2/24/26	69	Crew 1
71			Install 8" Sewer MH23-MH45	1 day	Wed 2/25/26	Thu 2/26/26	70	Crew 1
50			Install Laterals Cabana Club Driveway	1 day	Thu 2/26/26	Mon 3/2/26	47	2 Crew
72			Install MH45	1 day	Thu 2/26/26	Mon 3/2/26	71	Crew 1
35			Directional Drill 8" 1+60-8+60	12 days	Mon 3/2/26	Wed 3/25/26		Sub
51			Assist Direction Drill	2 days	Mon 3/2/26	Wed 3/4/26	50	2 Crew
73			Install 8" Sewer MH45-MH46	1 day	Mon 3/2/26	Tue 3/3/26	72	Crew 1
75			Install MH46	1 day	Tue 3/3/26	Wed 3/4/26	73	Crew 1
52			Install Sewer Laterals MH9-14 East Side	6 days	Wed 3/4/26	Wed 3/18/26	51	2 Crew
76			Install 8" Sewer MH23-MH48	4 days	Thu 3/5/26	Thu 3/12/26	75	Crew 1

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
78			Install MH48	1 day	Mon 3/16/26	Tue 3/17/26	76	Crew 1
80			Install 8" Sewer MH48-MH49	2 days	Tue 3/17/26	Thu 3/19/26	78	Crew 1
53			Install Sewer Laterals 14-19	12 days	Wed 3/18/26	Tue 4/14/26	52	2 Crew
81			Install MH49	1 day	Thu 3/19/26	Mon 3/23/26	80	Crew 1
82			Install 8" Sewer MH21-MH50	2 days	Tue 3/24/26	Thu 3/26/26	81	Crew 1
48			Directional Drill 8" 8+60-16+20	12 days	Thu 3/26/26	Tue 4/21/26	35	Sub
83			Install MH50	1 day	Thu 3/26/26	Mon 3/30/26	82	Crew 1
84			Install Sewer MH9-MH33	3 days	Mon 3/30/26	Mon 4/6/26	83	Crew 1
88			Install MH 33	2 days	Mon 4/6/26	Wed 4/8/26	84	Crew 1
89			Install Sewer MH33-MH35	6 days	Thu 4/9/26	Wed 4/22/26	88	Crew 1
54			Install Sewer Laterals MH19-MH43	3 days	Tue 4/14/26	Mon 4/20/26	53	2 Crew
55			Install MH 5	2 days	Tue 4/21/26	Thu 4/23/26	54	2 Crew
90			Install MH35	2 days	Wed 4/22/26	Mon 4/27/26	89	Crew 1
56			Install 8" Sewer MH5-MH6	2 days	Thu 4/23/26	Tue 4/28/26	55	2 Crew
95			Install 8" Sewer MH35-MH36	6 days	Tue 4/28/26	Mon 5/11/26	90	Crew 1
57			Install remaining laterals Cabana Club Driveway	1 day	Wed 4/29/26	Thu 4/30/26	56	2 Crew
77			Cabana Club Opening	0 days	Thu 4/30/26	Thu 4/30/26		
58			Temporarily Restore Cabana Club Driveway	1 day	Thu 4/30/26	Mon 5/4/26	57	2 Crew
66			Install MH 1 Connect to Stub 0+00	2 days	Mon 5/4/26	Wed 5/6/26	58	2 Crew
67			Install MH 2	3 days	Thu 5/7/26	Wed 5/13/26	66	2 Crew
97			Install MH36	2 days	Mon 5/11/26	Wed 5/13/26	95	Crew 1
79			Install MH51	4 days	Wed 5/13/26	Thu 5/21/26	67	2 Crew
98			Install 8" Sewer MH36-MH37	5 days	Thu 5/14/26	Tue 5/26/26	97	Crew 1
85			Restore Sta. 1+60-12+76	3 days	Thu 5/21/26	Thu 5/28/26	79	2 Crew
100			Install MH37	2 days	Tue 5/26/26	Thu 5/28/26	98	Crew 1
86			Restore Camargo	2 days	Thu 5/28/26	Tue 6/2/26	85	2 Crew
101			Install 8" Sewer MH37-MH38	3 days	Thu 5/28/26	Thu 6/4/26	100	Crew 1
87			Install Sewer Laterals MH37-MH41	5 days	Wed 6/3/26	Mon 6/15/26	86	2 Crew
102			Install MH38	2 days	Thu 6/4/26	Tue 6/9/26	101	Crew 1
103			Install 8" Sewer MH38-MH39	2 days	Wed 6/10/26	Mon 6/15/26	102	Crew 1
91			Install Sewer Laterals MH19-MH24	8 days	Mon 6/15/26	Wed 7/1/26	87	2 Crew
104			Install MH39	1 day	Mon 6/15/26	Tue 6/16/26	103	Crew 1
105			Install 8" Sewer and 2" Conduit MH37-MH41	4 days	Tue 6/16/26	Wed 6/24/26	104	Crew 1

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
106			Install MH41	2 days	Wed 6/24/26	Tue 6/30/26	105	Crew 1
107			Install 8" Sewer MH26-MH27	6 days	Tue 6/30/26	Mon 7/13/26	106	Crew 1
92			Install Sewer Laterals MH23-MH49	6 days	Wed 7/1/26	Tue 7/14/26	91	2 Crew
108			Install MH 27	2 days	Mon 7/13/26	Thu 7/16/26	107	Crew 1
93			Install Sewer Laterals MH23-MH46	3 days	Tue 7/14/26	Tue 7/21/26	92	2 Crew
109			Install 8" Sewer MH26-MH28	3 days	Thu 7/16/26	Wed 7/22/26	108	Crew 1
94			Force Main Complete 23-47	8 days	Tue 7/21/26	Thu 8/6/26	93	2 Crew
110			Install MH28	1 day	Thu 7/23/26	Mon 7/27/26	109	Crew 1
111			Install 8" Sewer MH28-MH29	2 days	Mon 7/27/26	Wed 7/29/26	110	Crew 1
116			Install MH29	2 days	Wed 7/29/26	Tue 8/4/26	111	Crew 1
117			Install 8" Sewer MH29-MH30	3 days	Tue 8/4/26	Mon 8/10/26	116	Crew 1
96			Force Main Complete MH23-MH25	13 days	Thu 8/6/26	Thu 9/3/26	94	2 Crew
118			Install MH30	2 days	Tue 8/11/26	Thu 8/13/26	117	Crew 1
120			Install 8" Sewer MH30-MH31	6 days	Thu 8/13/26	Wed 8/26/26	118	Crew 1
121			Install MH31	3 days	Thu 8/27/26	Wed 9/2/26	120	Crew 1
99			Force Main Complete MH50-MH44	6 days	Thu 9/3/26	Thu 9/17/26	96	2 Crew
122			Install 8" Sewer MH31-MH32	5 days	Wed 9/2/26	Mon 9/14/26	121	Crew 1
112			Force Main Complete MH35-MH40	9 days	Thu 9/17/26	Wed 10/7/26	99	2 Crew
123			Install MH32	2 days	Tue 9/15/26	Thu 9/17/26	122	Crew 1
124			Install Sewer Laterals MH26-30	12 days	Thu 9/17/26	Wed 10/14/26	123	Crew 1
113			Force Main Complete MH42-MH37	9 days	Wed 10/7/26	Tue 10/27/26	112	2 Crew
125			Install Sewer Laterals 30-32	9 days	Wed 10/14/26	Tue 11/3/26	124	Crew 1
114			Grade and Prep Cabana Club for Paving	2 days	Tue 10/27/26	Mon 11/2/26	113	2 Crew
74			Pave Cabana Club Drive	2 days	Mon 11/2/26	Wed 11/4/26	114	Crew 3
115			Intall Sewer Lateral MH21-MH50	2 days	Mon 11/2/26	Wed 11/4/26	114	2 Crew
119			Seed and Restore Cabana Club Drive	1 day	Wed 11/4/26	Thu 11/5/26	115	2 Crew
126			Install Sewer Laterals MH37-39	7 days	Mon 11/9/26	Mon 11/23/26	119	2 Crew
127			Install Sewer Laterals MH35-MH9	6 days	Tue 11/3/26	Tue 11/17/26	125	Crew 1
130			Concrete Restoration	19 days	Tue 11/17/26	Wed 1/6/27	127	Crew 1
128			Install Sewer Lateral MH35-37	9 days	Mon 11/23/26	Mon 12/14/26	126	2 Crew
131			Sod Restoration	16 days	Thu 1/7/27	Tue 2/9/27	130	Crew 1
129			Substantial Completion 480 Days From NTP	0 days	Fri 1/8/27	Fri 1/8/27		
132			Asphalt Grind and Pave	7 days	Wed 2/10/27	Wed 2/24/27	131	

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
133			Final Completion 90 Days from Substantial	0 days	Thu 4/8/27	Thu 4/8/27		